


Quality Control Checklist

Date: 2021-04-04 - Block F - F101

ELECTRICAL

Category	Description	Subcontractor	Site Foreman	Construction Manager	Comments
1: Power on distribution board	DB correctly installed (position per drawing) true and square? Cover installed properly? All screws fitted?	✓	✓	✓	hdhdhd
1: Power on distribution board	All circuit breakers installed properly? No copper from conductors visible behind circuit breaker?				
1: Power on distribution board	Earth leakage installed? Tested?				
1: Power on distribution board	Whole distribution board labelled correctly with a complete legend? Is the legend visible?				
1: Power on distribution board	Pre-paid meter and relay position blanked off? Draw wire installed?				
2: Meter Box / Telephone DB	Correctly positioned and installed? Tested wrt app?				
2: Meter Box / Telephone DB	True and square fitment of outlet / cover?				
2: Meter Box / Telephone DB	Fitted with lid and cover? No cracks no paint left on it?				
2: Meter Box / Telephone DB	All draw wires installed?				
2: Meter Box / Telephone DB	All telco / data / TV outlets blanks fitted?				
3: Fittings	All light fittings correctly installed? True and square? Did the siteforeman accept this?				
3: Fittings	All light switches correctly? True and square				
3: Fittings	All light bulbs installed? Tested? Do they all work? No shimmer?				
3: Fittings	All plug points fitted where required? True and square?				
3: Fittings	All telco / data and TV blanks covers fitted where required?				
3: Fittings	All lights in working order?				
3: Fittings	All plug points in working order?				

Signature Subcontractor



Signature Site Foreman



Signature Construction
Manager

