

## Quality Control Checklist

Date: 2021-04-12 - Block F - F101

### BALUSTRADES

Category	Description	Subcontractor	Site Foreman	Construction Manager	Comments
1: Handrails and balustrades	Latest drawing revision used? Revision used?	✓	✓	✓	
1: Handrails and balustrades	Approved materials? Correct sizes and fasteners?				
1: Handrails and balustrades	Approved materials? Graded correctly?				
2: Fixing	Is the fastening / fixing line correct? As per Architect / Engineer?				
2: Fixing	Is the fastening / fixing level correct? As per Architect / Engineer?				
2: Fixing	Is all material affixed correctly? True and plumb?				
3: Joints	Slip joint placed properly? Neatened?				
3: Joints	Welded connections cleaned and painted with anti-corrosive paint?				
3: Joints	Are all joints that need polishing done properly?				
3: Joints	Is the installation clean?				
3: Joints	Where fasteners were placed is the plaster and paint still proper?				
4: Surface finish	Is the surface finish correct?				
4: Surface finish	Has the surface finish preparation been done correctly?				

Signature Subcontractor

SC

Signature Site Foreman

SF

Signature Construction Manager

CM