

## **Quality Control Checklist**

Date: 2021-04-11 - Block F - F101

## **BALUSTRADES**

| Category                     | Description   | Subcontractor | Site Foreman | Construction<br>Manager | Comments |
|------------------------------|---|---------------|--------------|-------------------------|----------|
| 1: Handrails and balustrades | Latest drawing revision used? Revision used?                          |               | √            | √                       |          |
| 1: Handrails and balustrades | Approved materials? Correct sizes and fasteners?                      |               | √            |                         |          |
| 1: Handrails and balustrades | Approved materials? Graded correctly?                                 |               |              |                         |          |
| 2: Fixing                    | Is the fastening / fixing line correct? As per Architect / Engineer?  |               |              |                         |          |
| 2: Fixing                    | Is the fastening / fixing level correct? As per Architect / Engineer? |               |              |                         |          |
| 2: Fixing                    | Is all material affixed correctly? True and plumb?                    |               |              |                         |          |
| 3: Joints                    | Slip joint placed properly? Neatened?                                 |               |              |                         |          |
| 3: Joints                    | Welded connections cleaned and painted with anti-corrosive paint?     |               |              |                         |          |
| 3: Joints                    | Are all joints that need polishing done properly?                     |               |              |                         |          |
| 3: Joints                    | Is the installation clean?  |               |              |                         |          |
| 3: Joints                    | Where fasteners were placed is the plaster and paint still proper?    |               |              |                         |          |
| 4: Surface finish            | Is the surface finish correct?  |               |              |                         |          |
| 4: Surface finish            | Has the surface finish preparation been done correctly?               |               |              |                         |          |

Signature Subcontractor
Signature Site Foreman
Signature Construction
Manager